

# Analyzing Just-In-Time (JIT) Logistics and Mass Timber Efficiency at 619 Ponce in Atlanta.

Jasir Hamad and Azzeddine Oudjehane

*AZZO & Associates Consulting, Vancouver, Canada*

**Abstract:** This paper analyzes the transformative role of Just-in-Time (JIT) logistics in mass timber construction, using the 619 Ponce project in Atlanta, Georgia, as a primary case study. As the construction industry shifts toward a manufacturing-centric "Prefab Revolution," mass timber emerges as a critical material for high-density urban development. The study examines the "hook-to-hook" logistical model, where components are lifted directly from delivery trucks to their final structural positions, effectively turning vehicles into mobile warehouses and eliminating the need for on-site storage.

At 619 Ponce, the implementation of a regional "local loop" supply chain—sourcing Southern Yellow Pine within a 200-mile radius—minimized transportation risks and carbon emissions. The research highlights how digital integration through Virtual Design and Construction (VDC) and BIM allows for a "dry" assembly process to achieve a 75% reduction in carbon emissions and a 25–30% faster erection schedule compared to traditional concrete methods. Ultimately, the paper argues that JIT logistics and regional sourcing are essential strategies to offset the higher material costs of timber, providing a scalable blueprint for sustainable, efficient urban construction.

**Keywords:** Mass Timber Just-in-Time (JIT) Logistics, Sustainable Construction, Hook-to-Hook Delivery, \Southern Yellow Pine lumber

## I. Introduction: The Prefab Revolution

The construction industry is currently undergoing its most significant transformation since the introduction of structural steel. This "Prefab Revolution" is defined by a shift from artisanal, site-built methods to a manufacturing-centric approach. At the heart of this movement is Mass Timber—an engineered wood product that allows for the pre-fabrication of entire floor plates and columns in a controlled factory environment.

By treating a building as a kit of parts rather than a series of raw material piles, developers are able to compress schedules and minimize the chaos of the traditional job site. This revolution isn't just about speed; it is about the digital integration of design and delivery, where a BIM (Building Information

Modeling) file talks directly to a CNC machine, ensuring that what arrives at the site is ready for immediate, surgical installation.

### 1.1. The Paradigm Shift: Wet vs. Dry Construction

The move from traditional "wet" construction to "dry" mass timber assembly represents a fundamental change in how we perceive structural stability and site management. Traditional methods, primarily utilizing cast-in-place concrete, require extensive "wet" phases where material must be poured, vibrated, and left to cure for weeks. This process is inherently messy, weather-dependent, and labor-intensive, requiring massive amounts of temporary formwork and shoring that clutter the

site for months (Cradle to Cradle Products Innovation Institute, 2023).

In contrast, mass timber is a "dry" assembly process. The structural components, such as Cross-Laminated Timber (CLT) and Glue-Laminated Timber (Glulam), are manufactured to millimeter precision off-site. When these components arrive, they are fastened together using high-performance screws and connectors, eliminating the need for curing times or heavy on-site hydration. This shift allows for a much quieter, cleaner, and faster construction environment, fundamentally altering the "rhythm" of the build from a slow pour to a rapid mechanical assembly.

## **1.2. Defining JIT in Construction: The Hook-to-Hook Logic**

Just-in-Time (JIT) delivery, a concept borrowed from Toyota's manufacturing philosophy, is the logistical backbone of the prefab revolution. In a JIT framework, materials are not stored on-site; instead, they arrive exactly when they are needed for installation. This is particularly vital for urban infill projects where staging space is non-existent. JIT minimizes the "double-handling" of materials, significantly reducing the risk of damage from weather or site accidents while keeping the site clear of unnecessary inventory (Low & Gao, 2021).

The pinnacle of JIT in mass timber is the "hook-to-hook" logic. In this scenario, a flatbed truck arrives at a pre-coordinated time-slot, and the tower crane picks a panel directly from the truck bed to its final position in the structure. There is no intermediate step of unloading the panel into a storage yard. This requires a hyper-synchronized choreography between the fabricator and the site supervisor; if a truck is thirty minutes late, the crane—the most expensive asset on the site—stands idle. Conversely, if the site is behind, the truck has nowhere to go. This "digital tethering" ensures that waste is virtually eliminated, as every piece delivered has an immediate home.

## **1.3. Global Implementation and Sample Projects**

Globally, JIT mass timber construction has moved from experimental to a proven delivery method for high-rise and complex structures. In Vancouver, the Brock Commons Tallwood House served as an

early benchmark. By utilizing a rigorous JIT schedule, the 18-story structure's mass timber components were completed in just 70 days, an average of two floors per week. This was achieved through a meticulous delivery sequence where components arrived in the exact order of their assembly, allowing the crane to maintain a continuous, uninterrupted flow (Fast + Epp, 2017).

Similarly, the Mjøstårnet in Norway, one of the world's tallest timber buildings, relied on JIT delivery to manage its complex Glulam truss system. Because the project was located in a region with high wind speeds and harsh weather, the ability to lift delivered components directly into the structure minimized the timber's exposure to the elements. These global projects demonstrate that JIT is not merely an "add-on" for timber projects but a logistical necessity that enables wood to compete with the established speed and scale of steel and concrete (Abrahamsen, 2019).

While the Just-in-Time (JIT) delivery model presents a significant logistical challenge—requiring unprecedented levels of precision and digital coordination—it acts as the primary driver for the cost-competitiveness and rapid assembly of mass timber projects. Through an analysis of 619 Ponce in Atlanta, this paper argues that the synergy between regional "local-loop" sourcing and JIT "hook-to-hook" logistics provides a scalable blueprint for sustainable, high-density urban development that offsets the higher raw material costs of timber through massive savings in labor and time.

## **II. The Mechanics of JIT Mass Timber**

If traditional construction is a slow-cooked stew where ingredients are added as you go, JIT mass timber is a high-speed assembly line where every bolt and beam must arrive in the exact order of its "consumption." This section explores the digital and physical gears that must mesh perfectly to make a timber build successful.

### **2.1. Digital Integration: From BIM to VDC**

The success of a Just-in-Time project is determined long before the first truck leaves the factory, rooted in the precision of Building Information Modeling (BIM) and Virtual Design and Construction

(VDC). Unlike concrete, which can be adjusted with a jackhammer on-site, mass timber components are CNC-milled to millimeter tolerances. This requires a "Digital Twin" of the building that includes every plumbing chase, electrical conduit, and bolt hole. This high Level of Development (LOD 400) ensures that the manufacturing instructions sent to the plant are flawless, as the JIT model leaves zero room for "field-fixing" (Smith, 2020).

Beyond the geometry of the panels, VDC allows project managers to simulate the entire assembly sequence in a four-dimensional (4D) environment. By adding the element of time to the 3D model, teams can visualize the arrival of each truck and the movement of the crane. This digital rehearsal identifies potential "clashes" in the schedule—such as two trucks arriving at a single-access gate simultaneously—allowing the team to resolve logistical bottlenecks virtually rather than in the high-stakes environment of a live urban site (Peel, 2021).

Furthermore, this digital integration creates a seamless "thread" of data that connects the architect's vision directly to the fabricator's floor. At projects like 619 Ponce, this meant that the Southern Yellow Pine could be harvested and processed with the final assembly sequence in mind. The digital model acts as the "source of truth," dictating the manufacturing queue so that the first panel produced is the first one needed on-site, effectively eliminating the need for a buffer or "safety stock" of materials (Mallo & Espinoza, 2015).

## **2.2. The Logistics Chain: The Sequencing of the "Flatbed Floorplan"**

The logistics chain for mass timber is a masterpiece of "Last-In, First-Out" (LIFO) logic. Because a mass timber building is assembled in a specific vertical and horizontal sequence, the loading of the delivery trucks must be mirrored. The panels at the bottom of the truck stack must be the last ones

needed for that day's shift, while the panels on top are the first to be picked by the crane. If a single panel is out of order, the entire site grinds to a halt as the crew is forced to unload and "shuffle" massive timber elements—a process that is both dangerous and time-consuming (Council on Tall Buildings and Urban Habitat [CTBUH], 2022).

Geographic proximity plays a critical role in the stability of this chain. For the 619 Ponce project, sourcing timber from regional forests and utilizing a fabricator in Alabama created a "short-haul" advantage. This reduced the "lead time variability"—the unpredictable delays caused by long-distance shipping, such as port strikes or cross-country weather events. A shorter supply chain allows for a tighter JIT window, meaning the site manager can call for a truck at 7:00 AM with high confidence it will arrive by its 10:00 AM slot (WoodWorks, 2023).

Finally, the logistics chain is supported by real-time telematics and GPS tracking. Modern JIT construction utilizes "Geofencing," where the site's digital system receives an alert when a delivery truck is within 10 miles of the site. This triggers the on-site crew to prepare the rigging and clear the "landing zone," ensuring that the transition from the road to the structure is as seamless as possible. This level of transparency transforms the truck from a mere transport vessel into a "mobile warehouse" that is perfectly synced with the building's heartbeat (Low & Gao, 2021).

An illustration of the JIT Logistics on site is shown in Figure 2.1, with the "hook-to-hook" JIT logistics model in a real-world construction setting, where a tower crane lifts a massive timber panel directly from a flatbed truck for immediate installation. A digital onsite sign confirms the precise "10:00 AM Arrival" schedule, emphasizing the temporal accuracy required for such operations. By bypassing onsite storage, the delivery truck functions as a mobile warehouse, allowing the mass timber superstructure to rise efficiently without the need for a traditional staging area.



Figure 2.1. JIT logistical model on a construction site1

### 2.3. The "Storage-Free" Site: Urban Infill and Material Health

In dense urban environments like Atlanta's Ponce City Market, space is the most expensive commodity on the job site. Traditional construction often requires a "laydown yard" where steel beams or pallets of brick sit for weeks, taking up valuable square footage and requiring constant relocation. A JIT-enabled mass timber site, however, is a "storage-free" zone. By moving material directly from the truck to the structure—the "hook-to-hook" method—the project's physical footprint is limited almost entirely to the building's own foundation (Augustin, 2021).

Beyond spatial efficiency, the storage-free site is a matter of material integrity. While steel and concrete are relatively indifferent to the elements, mass timber is a hygroscopic material—it breathes and reacts to moisture. Allowing CLT panels to sit in a muddy staging area or under pooling rainwater can lead to staining, warping, or fungal growth. JIT delivery acts as a primary protective measure; by ensuring the timber is installed immediately upon arrival, it is quickly "dried in" under the building's roofing system, preserving the aesthetic quality that

makes timber a premium finish (Wang & Gosselin, 2020).

Lastly, the absence of on-site storage significantly enhances site safety and labor productivity. A cluttered site is a hazardous site, prone to trips, falls, and vehicle-pedestrian accidents. By eliminating the "sea of materials," the site remains organized and navigable. Laborers spend their time on high-value assembly rather than "material management"—the unproductive task of moving a pile of wood from Point A to Point B just to get it out of the way of a concrete truck. At 619 Ponce, this hyper-organized environment was a key factor in maintaining the aggressive schedule required for a high-profile urban infill (WoodWorks, 2023).

In summary, the mechanics of JIT mass timber represent a transition from "managing materials" to "choreographing time." When digital precision (VDC) meets physical sequencing (LIFO logistics), the construction site is transformed from a chaotic storage yard into a high-efficiency assembly zone. This structural and logistical synergy does not just happen by accident; it requires a unified team—from the foresters to the crane operators—working from a single digital source of truth. By eliminating the "wet" trades and the need for on-site storage, JIT logistics effectively de-risks the construction process, turning potential urban bottlenecks into streamlined milestones.



### III. Case Study: 619 Ponce (Atlanta, GA)

This section represents the core contribution of the paper. 619 Ponce is widely regarded as an iconic project because it demonstrates a fully realized “locally grown” mass timber supply chain executed through a just-in-time (JIT) construction model. Located in Atlanta’s Old Fourth Ward, the project serves as a definitive proof of concept for JIT mass timber delivery in the American Southeast. The four-storey, approximately 110,000-square-foot office building forms an expansion of the historic Ponce City Market and was the first commercial mass timber office building in Georgia. Beyond its structural significance, the project pioneered what the developer Jamestown describes as a “seedlings-to-solutions” sourcing strategy, emphasizing regional forestry, manufacturing, and fabrication (WoodWorks, 2023).

The project team included JE Dunn as general contractor, StructureCraft as the mass timber engineer, Seagate as the erector (Subcontracted by Smartlam), and SmartLam North America as the CLT and glulam supplier. In total, the building incorporated approximately 714,000 square feet of mass timber (CLT and glulam), all fabricated from Southern Yellow Pine sourced within the southeastern United States.

#### 3.1. The Local Supply Chain

While many mass timber projects rely on European spruce or Canadian timber—introducing thousands of miles of logistical variability—619 Ponce utilized a regional “local loop.” The Southern Yellow Pine (SYP) was harvested from Jamestown-owned forests near Lumpkin, Georgia, processed at a Georgia-Pacific sawmill in Albany, and manufactured into CLT and glulam components by SmartLam in Dothan, Alabama (NAIOP, 2024).

This proximity (within a ~200-mile radius) was the “secret sauce” of their JIT strategy. By shortening the physical distance between the factory and the crane, the project team (led by J.E. Dunn and StructureCraft) drastically reduced the risk of transportation delays. This regional reliability allowed for a hyper-compressed delivery window, ensuring that panels arrived on-site in Atlanta exactly as the previous truck was being cleared

from the “hook,” maintaining a continuous vertical flow in one of the city’s most congested urban corridors.

- CLT & Glulam

The mass timber elements for the project were intentionally sourced through a regional supply chain to minimize transportation distances and support local industry. The cross-laminated timber (CLT) panels and glulam members were fabricated from Southern Yellow Pine (SYP) harvested from locally managed timberlands in Georgia, including timberland owned and managed by a developer near Columbus, Georgia. Once harvested, the logs were transported to Georgia-Pacific’s sawmill in Albany, Georgia, where they were processed into dimensional lumber. This lumber was then shipped to SmartLam North America’s mass timber manufacturing facility in Dothan, Alabama, located only a few hours from the sawmill. At SmartLam’s facility, the lumber was engineered and fabricated into CLT floor and roof panels as well as glulam beams and columns specifically designed for this project. Following fabrication, the completed CLT panels and glulam components were transported to the project site for erection, completing a tightly integrated, southeastern U.S.-based forest-to-structure supply chain.

- Steel

Steel components required for the project—primarily associated with secondary structural elements and connection support—were manufactured and supplied by RAI in Atlanta, Georgia. Procuring steel locally reduced transportation distances and facilitated coordination with the construction schedule, while supporting regional fabrication capacity. The use of locally sourced steel complemented the mass timber structure by integrating conventional materials where required without compromising the project’s broader sustainability and regional sourcing objectives.

- Hardware and Fasteners

Specialized mass timber connection hardware, fasteners, and screws were supplied by Rothoblaas, a manufacturer specializing in engineered timber connection systems. These components were

distributed from Rothoblaas' U.S. warehouse network, allowing for efficient local delivery to the site. The use of prefabricated, engineered connection hardware supported rapid on-site assembly, precise installation, and concealed steel detailing, ensuring structural performance while maintaining the exposed timber aesthetic.

### 3.2. Urban Constraints

The project was constructed within a dense urban environment, which imposed several logistical and operational constraints on material delivery, storage, and erection. Limited site laydown space restricted the ability to store large quantities of materials on site, particularly oversized CLT panels and glulam members. As a result, material deliveries had to be carefully sequenced and

coordinated to align closely with the erection schedule, minimizing on-site storage time and reducing interference with adjacent properties, pedestrian traffic, and existing infrastructure.

Urban access constraints, including narrow streets, traffic management requirements, and restricted delivery windows, further influenced construction planning. Large mass timber elements required precise coordination with crane operations and transportation logistics to ensure safe unloading and immediate installation. These constraints reinforced the importance of prefabrication, as CLT panels and glulam members arrived on site pre-cut and pre-finished, reducing the need for on-site modification, waste generation, and prolonged material handling.



1

Figure 3.1. Urban constraint: 619 Ponce construction site map,

In addition, urban noise restrictions and safety regulations necessitated efficient erection procedures to limit disruption to the surrounding neighborhood. The use of mass timber supported this objective by enabling rapid structural assembly, allowing floors and framing to be installed in shorter timeframes compared to conventional construction methods. Overall, the urban context significantly shaped the project's construction strategy, emphasizing just-in-time delivery, high levels of coordination among trades,

and the advantages of prefabricated mass timber systems in constrained city environments.

### 3.3. Sustainability Metrics

The sustainability profile of **619 Ponce** is defined by its "seedlings-to-solutions" lifecycle, a model that leverages regional sourcing to maximize carbon sequestration while drastically minimizing embodied energy. According to a life-cycle assessment (LCA) conducted by StructureCraft and Handel Architects, the building's mass timber

gravity system achieved a **75% reduction in carbon emissions** compared to a baseline concrete structure—even before accounting for the carbon stored within the wood itself (WoodWorks, 2023).

In total, the project utilized approximately 63,495 cubic feet of timber, which sequestered 1,687 metric tons of CO<sub>2</sub>. When combined with 653 metric tons of avoided greenhouse gas emissions from traditional material production, the project delivers a total potential carbon benefit of 2,339 metric tons of CO<sub>2</sub>—the equivalent of removing 500 cars from the road for one year (NAIOP, 2024).

#### 3.3.1. Logistical Carbon Benefits: The JIT Impact

Logistical efficiency served as a secondary but vital sustainability driver. Implementing Just-in-Time (JIT) delivery for CLT panels significantly reduced unnecessary truck idling and associated carbon emissions. Industry data indicates that a typical heavy-duty truck consumes approximately 0.8 gallons of diesel per hour while idling, equivalent to 8.2 kg of CO<sub>2</sub> (Fleet Equipment Magazine, 2021).

By aligning deliveries with crane availability, trucks were unloaded immediately upon arrival. Under the JIT model, truck idle time was slashed from an estimated 2.5–3.5 hours per delivery to just 0.5 hours. This avoided 2–3 hours of idle duration per truckload, resulting in 16–25 kg of CO<sub>2</sub> emissions avoided per delivery. With an installation rate of 15–25 panels per day (roughly 2,400–4,000 sq ft), the project maintained a high-velocity erection schedule while minimizing the site's carbon footprint.

#### 3.3.2. Urban Health and the "Local Loop"

From a logistics-efficiency perspective, JIT delivery reduced truck dwell time on-site by 80–85% compared to conventional urban practices. This not only lowered fuel consumption but also minimized localized air pollutants such as Nitrogen monoxide (NO) and particulate matter in the dense Ponce City Market area. The constrained urban site further benefited from a total elimination of secondary material handling, as the "hook-to-hook" method removed the need to re-lift or reposition stored panels.

Finally, the regional supply chain—spanning Georgia and Alabama—shortened transportation distances to under 200 miles, a stark contrast to the thousands of miles required for imported European timber. This "local loop" strategy significantly lowered transportation-related embodied carbon and improved schedule reliability. Furthermore, the team replaced the traditional 3-inch concrete floor topping with an innovative 2-inch sand infill raised floor system, effectively eliminating a major "wet" trade and its associated high-carbon footprint (StructureCraft, 2024).

### 3.4 Financial Performance and the "Efficiency Dividend"

While mass timber is often perceived as a premium material, the financial performance of 619 Ponce demonstrates that the "sticker price" of wood is offset by substantial systemic savings. Jamestown reported a 10% to 15% cost premium for the raw mass timber materials compared to a traditional steel or concrete frame (Jamestown 2023); however, this was strategically neutralized through schedule compression and trade elimination (NAIOP, 2024).

#### 3.4.1 Schedule and Foundation Savings

The most significant financial offset was the "Efficiency Dividend" created by the JIT assembly. The superstructure was erected in approximately three months, with certain core components taking as little as 20 days to install (International Mass Timber Conference, 2024). This speed significantly reduced the "burn rate" of general conditions—such as site security, crane rentals, and management overhead. Furthermore, because the timber frame is approximately 30% lighter than a concrete equivalent, the project achieved a reduction in foundation requirements, saving on "below-grade" concrete and labor costs.

#### 3.4.2 Trade Elimination and Interior Finishes

The financial model of 619 Ponce benefited from the structure performing "double duty" as the final interior finish. In a traditional office build-out, steel or concrete must be encased in drywall or hidden by suspended ceilings. By leaving the Southern Yellow Pine exposed, Jamestown avoided the labor

and material costs associated with ceiling grids and gypsum board (WoodWorks, 2023). Additionally, the use of a sand-infill raised floor system instead of a traditional concrete floor topping eliminated a major "wet" trade, removing the costs of pumping, finishing, and the multi-day curing delays that typically stall following trades.

### 3.4.3 Monetizing Carbon Sequestration

619 Ponce pioneered a new revenue stream by becoming the first commercial project to utilize Georgia House Bill 355, which allows for the valuation of carbon sequestration. By formalizing its 1,687 metric tons of sequestered CO<sub>2</sub> as a tradable asset through the Georgia Carbon Sequestration Registry, the project transitioned sustainability from a "soft benefit" to a measurable financial return (Georgia Forestry Commission, 2024).

The table demonstrates that while mass timber construction incurs higher upfront costs in materials, hardware, and insurance, these "headwinds" are strategically neutralized by significant operational "tailstorms." Specifically, the model offsets its premiums through a 25–30% faster erection schedule, reduced foundation

requirements due to a lighter structural load, and the elimination of interior finish costs, eventually turning carbon sequestration into a tradable financial asset.

The table demonstrates that while mass timber construction incurs higher upfront costs in materials, hardware, and insurance, these "headwinds" are strategically neutralized by significant operational "tailstorms." Specifically, the model offsets its premiums through a 25–30% faster erection schedule, reduced foundation requirements due to a lighter structural load, and the elimination of interior finish costs, eventually turning carbon sequestration into a tradable financial asset.

The 619 Ponce project serves as a definitive "seedlings-to-solutions" blueprint, proving that a regional "local loop" supply chain—sourcing Georgia Southern Yellow Pine for fabrication in Alabama—can overcome the extreme urban constraints of a zero-laydown site through hyper-synchronized, "hook-to-hook" JIT logistics.

Table 3.1. Financial risks vs. Offsets for 619 Ponce Project..

Financial risks	Financial Offsets
Material. Premium: mass timber 10-15% higher than concrete	Schedule savings: 25-30% faster erection, early occupancy
Specialized hardware: High cost precision connectors	Foundation savings: 30% lighter structural load
Moisture management: Tarping and wrapping costs	Finish savings: Exposed wood with zero drywall
Insurance premium: 10-15% premium due to "newness".	Carbon revenue: Tradeable credits via Georgia Carbon Registry.

By slashing truck idle times by over 80% and utilizing a dry assembly process, the project achieved a 75% reduction in carbon emissions compared to traditional concrete benchmarks while maintaining an aggressive three-month erection schedule. However, moving from a traditional "buffer-heavy" site to a precision-timed JIT model removes the safety net of inventory, introducing high-stakes vulnerabilities where a single logistical hiccup can ripple through the entire project timeline.

## IV. Challenges & Risk Mitigation

While the benefits of JIT delivery in mass timber construction are clear, the "zero-inventory" approach is effectively a high-wire act without a net. At 619 Ponce, the success of the build depended on the team's ability to anticipate and neutralize "single points of failure" that could stall a crane and leave an entire crew idle in the heart of Atlanta's busiest corridor.



#### 4.1. The "Single Point of Failure" and Schedule Rigidity

The primary risk in a JIT mass timber project is the lack of a material buffer, creating a "single point of failure" where any disruption—from fabrication delays to mechanical breakdowns—cascades into immediate site-wide downtime. Unlike traditional concrete sites where rebar might be staged weeks in advance, the "hook-to-hook" model requires the tower crane to be fed by a constant stream of trucks. If a truck carrying critical columns is delayed by Atlanta's notorious highway traffic, the entire workforce falls idle.

##### Mitigation Strategies:

- **Regional "Local Loop":** Sourcing from SmartLam in Alabama (within a 200-mile radius) reduced lead-time variability and allowed for more accurate GPS-based arrivals.
- **Off-Site Staging:** Trucks waited at a secondary location a few miles away, ensuring they could be called into the congested Ponce de Leon corridor at the exact minute the crane was ready.
- **Limited Contingency Buffer:** While long-term storage was impossible, three designated parking stalls in the mall parkade were reserved for short-term staging of panels, connection hardware, and steel skids to allow for minor re-sequencing.
- **Digital Rehearsal:** Before the first panel was cut, StructureCraft and JE Dunn used Virtual Design and Construction (VDC) to simulate the erection sequence and identify potential bottlenecks.

#### 4.2. Transportation Modality and Urban Constraints

As illustrated in the site map in Figure 3.1, 619 Ponce is bounded by heavy traffic corridors and the Atlanta BeltLine Eastside Trail, leaving zero room for on-site laydown. Transporting oversized CLT panels through this dense environment required precise routing to avoid restricted streets and peak traffic periods.

##### Mitigation Strategies:

- **Pre-Approved Routing:** The team coordinated with local traffic authorities to establish strict delivery windows and approved routes to minimize conflicts with adjacent properties and pedestrian traffic.
- **Regional Reliability:** Utilizing regional suppliers improved delivery reliability by reducing exposure to long-haul freight congestion or interregional delays.

#### 4.3. Weather Sensitivity and Moisture Management

Mass timber, particularly Southern Yellow Pine, is a hygroscopic material sensitive to moisture. In a JIT model, panels are moved directly from the truck to the structure, leaving them momentarily vulnerable to Atlanta's high humidity and sudden rain events.

##### Mitigation Strategies:

- **Factory-to-Fittings Protection:** Panels were wrapped in protective, UV-resistant membranes at the SmartLam factory to ensure they remained dry during transit and suspension.
- **Innovative Sand Infill:** The team replaced the traditional 3-inch concrete topping with a 2-inch sand infill raised floor system. This "dry" choice eliminated the risk of introducing thousands of gallons of water (associated with concrete curing) into the timber joints.
- **Rapid "Dry-In":** The JIT schedule itself served as protection; by erecting the building faster than concrete, the team could install the roof and facade earlier, reducing the total duration of environmental exposure.

#### 4.4. Communication Protocols and Sequencing Errors

In a JIT environment, a sequencing error—loading a panel in the wrong order—is catastrophic, requiring the crane to "double-handle" material in a zero-storage zone.

#### Mitigation Strategies:

- **QR Code Verification:** Every panel and beam was tagged with a unique QR code linked to the BIM **model**, allowing site supervisors to verify exact coordinates before the "hook" was attached.
- **Advance Shipping Confirmations:** Prior to dispatch, SmartLam provided detailed packing slips and confirmations. This allowed the site team and the erector (Seagate) to plan crane picks and unloading logistics before the truck even arrived.
- **Daily Huddles:** Regular coordination between VDC coordinators, logistics providers, and crane operators ensured fabrication output was perfectly aligned with on-site installation progress.

Hence, it is demonstrated that executing a Just-in-Time (JIT) model on a high-density urban site is essentially a "high-wire act" that replaces physical inventory with digital precision. To mitigate the "single point of failure" inherent in zero-laydown sites, the 619 Ponce team leveraged a regional "local loop" to keep transit windows predictable and used Virtual Design and Construction (VDC) for comprehensive digital rehearsals. Weather sensitivity was managed through factory-applied membranes and "dry" sand-infill floors, while sequencing errors were neutralized via QR code tracking and real-time telematics. These strategies transformed logistical vulnerabilities into a surgical assembly process, setting the stage for a broader comparison of how this "dry" mechanical approach disrupts the established norms of traditional construction.

#### V. Comparative Analysis

The logistical success of 619 Ponce highlights a fundamental divergence in construction philosophy. While traditional concrete and steel projects rely on "buffer-heavy" sites and sequential curing phases, JIT mass timber functions more like

a precision-engineered manufacturing assembly. To illustrate this logistical leap, 619 Ponce can be compared to CODA at Tech Square, a high-profile concrete and steel tower in Midtown Atlanta. While CODA is a larger, more complex structure, the contrast in how these two projects were "fed" materials highlights the transformative efficiency of the JIT model.

#### 5.1. Logistics Philosophy: Inventory vs. Coordination

A primary difference lies in how each project managed uncertainty. At CODA, the team utilized a traditional delivery model where reinforcing steel, formwork, and embeds were delivered in advance and staged on-site to buffer against schedule variability. Logistics flexibility was achieved through physical inventory; trucks routinely arrived ahead of installation windows, leading to queuing and extended idling while waiting for crane access—a standard practice for dense urban concrete projects. In contrast, 619 Ponce absorbed uncertainty through real-time coordination and sequencing rather than staging. Because mass timber is prefabricated, the CLT panels were delivered in hyper-sequenced loads and moved directly "hook-to-hook" from the truck to the structure. This JIT approach reduced truck dwell time by approximately **80–85%** (roughly 2–3 hours per delivery) compared to traditional projects like CODA. By removing the "safety net" of inventory, 619 Ponce turned a congested urban site into a streamlined mechanical process.

#### 5.2. Operational and Environmental Comparison

Table 5.1 contrasts the "Wet" traditional methods used at CODA with the "Dry" JIT approach at 619 Ponce.

**Table 5.1. Construction Logistics Comparison: 619 Ponce vs. CODA - Atlanta Georgia.**

Feature	619 Ponce (JIT / Mass Timber)	CODA Tech Square (Traditional
Primary system	Dry Assembly: CLT Panels and Glulam	Wet and Dry h6brid: Concrete and steel

Material store	Prefabricated panels and mechanical fasteners	Requires hydration, pouring and curing
Site inventory-storage	Near-Zero!0: no storage yard needed	Extensive: staging for shoring towers, formwork and steel
Logistics model	JIT Just-In-Time: material arrives on site only when crane is ready to "hook it"	Sequential staging: heavy reliance on on-site inventory and curing
Delivery rhythm	Synchronized: precisely timed windows to prevent traffic impacts	Continuous and High volume: Constant flow of concrete mixers and steel trucks
On site labor	Low impact: small assembly crew using handheld power tools	High intensity: multiple trades (formwork, rebar, pouring, finishing)
Assembly speed	Aggressive: superstructure erected in ~ 3 months	Linear: dependent on concrete curing before moving to next floor
Waste profile	Near-Zero: CNC milled precision	High: 10-15% site-cutting and spoilage
Embodied carbon	Carbon sink: ~75% reduction vs. baseline, stores 1,600+ tons of CO <sub>2</sub>	Carbon positive: high cement/steel Carbon footprint
Urban impact	Minimal: Low noise, no "wet" runoff	Significant: high noise and extended heavy traffic impact

The table illustrates a fundamental shift from the resource-heavy, sequential nature of traditional construction at CODA to the manufacturing-style precision of 619 Ponce. The CODA project relied on high-intensity "wet" trades, extensive on-site storage, and linear timelines dictated by concrete curing, on the other hand, 619 Ponce utilized a "dry" assembly that favored synchronized JIT deliveries and near-zero waste. Ultimately, the comparison highlights how mass timber's prefabricated nature allows for an aggressive three-month assembly and a massive reduction in urban disturbance and carbon footprint compared to conventional concrete and steel methods.

### 5.3. The Efficiency and Waste Dividend

The transition to JIT logistics provides an "efficiency dividend" that helps offset the higher raw material costs of engineered wood. By eliminating "wet" trades and their associated curing times, 619 Ponce significantly reduced overhead costs related to site management and crane rentals. Furthermore, the precision of the JIT model

addresses the inherent wastefulness of traditional construction. While 10–15% of materials on traditional sites often end up in landfills due to site-cutting and mismanagement, 619 Ponce achieved a near-zero waste threshold. Because every component was CNC-milled and delivered exactly when needed, there was no spoilage from prolonged exposure or on-site modifications.

In summary, while CODA utilized cutting-edge BIM for coordination, its construction was still bound by the physical laws of "wet" materials—requiring massive shoring and on-site curing. 619 Ponce, by contrast, functioned like an aerospace assembly line. By sourcing locally through the "Local Loop" and utilizing JIT "hook-to-hook" delivery, it proved that JIT is more effective at minimizing urban congestion and reducing idle emissions while maintaining high installation productivity.

## VI. Conclusion and Lessons learned

The successful delivery of 619 Ponce serves as a landmark case study in how Just-in-Time (JIT) logistics can transform the economic and environmental viability of mass timber in dense urban environments. By shifting the construction paradigm from a "warehouse-on-site" model to a "factory-to-fittings" assembly line, the project team proved that the inherent challenges of mass timber—such as material cost and moisture sensitivity—can be offset by radical gains in logistical efficiency. The "hook-to-hook" methodology did more than just solve a space constraint; it established a new rhythm for urban development that prioritizes speed, precision, and a drastically reduced carbon footprint.

### 6.1. Key Lessons Learned

- **Digital Integration is Non-Negotiable:** The "zero-buffer" nature of JIT leaves no room for field corrections. The success of 619 Ponce was predicated on the Single Source of **Truth** provided by high-LOD BIM and QR-code tracking, ensuring that fabrication and installation were perfectly mirrored.
- **The "Local Loop" Advantage:** Geographic proximity is the ultimate risk mitigation tool. By sourcing Southern Yellow Pine within a 200-mile radius, the project minimized transportation-related carbon and neutralized the lead-time variability that often plagues projects relying on European or Canadian imports.
- **Logistical Sustainability:** Sustainability in modern construction is not just about the material used, but how it is delivered. Reducing truck idle times by 80–85% and eliminating "wet" trades like concrete pouring significantly improved the site's impact on urban health and local traffic.

### 6.2. The Scalability of "Seedlings-to-Solutions"

The "Seedlings-to-Solutions" model demonstrates that mass timber is no longer an experimental niche but a scalable solution for the American South. As cities like Atlanta continue to densify, the ability to build high-performance, carbon-sequestering structures with minimal urban disruption will

become a competitive necessity. The lessons from 619 Ponce suggest that when JIT logistics are integrated into the earliest stages of design, the result is a building process that is as sustainable as the timber it is built from. For the broader industry, the path forward is clear: the future of construction lies in the synchronization of the forest, the factory, and the crane.

## References

- [1.] Abrahamsen, R. B. (2019). Mjøstårnet - 81m tall timber building. *Structural Engineering International*, 29(1), 154–159. <https://doi.org/10.1080/10168664.2018.1504938>
- [2.] Augustin, S. (2021). *The psychology of the construction site: Efficiency and wood*. Journal of Urban Design and Mental Health, 7(2), 45-58.
- [3.] Council on Tall Buildings and Urban Habitat (CTBUH). (2022). *Mass timber: Guide to the vertical city*. CTBUH Press
- [4.] Cradle to Cradle Products Innovation Institute. (2023). *Circular economy in the built environment: Comparing mass timber and concrete*. <https://c2ccertified.org/resources>
- [5.] Fast + Epp. (2017). *Brock Commons Tallwood House: Construction overview and structural design*. <https://www.fastepp.com/projects/brock-commons-tallwood-house/>
- [6.] Fleet Equipment Magazine. (2021). *The real cost of idling: Fuel, emissions, and engine wear*.
- [7.] Georgia Forestry Commission. (2024). *Carbon sequestration in Georgia's built environment: A report on HB 355*.
- [8.] International Mass Timber Conference. (2024). *619 Ponce: Rapid assembly and the economics of Southern Yellow Pine*.
- [9.] ICSC. (2025). Mass timber construction takes root in retail: The 619 Ponce success story. <https://www.icsc.com/news-and-views/>
- [10.] J.E. Dunn. (2024). *Mass timber: From forest to urban development in sustainable construction*. <https://jedunn.com/blog/mass-timber-from-forest-to-urban-development/>
- [11.] Jamestown LP. (2023). *619 Ponce: Georgia-grown sustainable mass timber building*.



<https://www.jamestownlp.com/news/619-ponce-georgia-grown/>

- [12.] Low, S. P., & Gao, S. (2021). *Lean construction management: The manifestation of lean enterprise principles in the agriculture and construction industries*. Springer Nature.
- [13.] Mallo, M. F. L., & Espinoza, O. (2015). Awareness, perceptions and willingness to adopt Cross-Laminated Timber by the US residential builder industry. *Journal of Cleaner Production*, 94, 63-73.
- [14.] NAIOP. (2024). Seedlings to Solutions: Single-source Mass Timber Takes Root in Atlanta. NAIOP Development Magazine, Spring 2024.
- [15.] Peel, B. (2021). *VDC and the timber revolution: A digital path to sustainability*. *Construction Technology Quarterly*, 12(4), 112-119.
- [16.] Smith, R. E. (2020). *Prefab architecture: A guide to modular design and construction*. John Wiley & Sons.
- [17.] StructureCraft. (2024). *619 Ponce City Market: Locally sourced Southern Yellow Pine*. <https://structurecraft.com/projects/619-ponce>
- [18.] Wang, L., & Gosselin, A. (2020). Moisture management in mass timber construction: A review of current research and best practices. *Building and Environment*, 182, 107-118.
- [19.] WoodWorks. (2023). *619 Ponce: Case study on Southern Yellow Pine and regional JIT logistics*. <https://www.woodworks.org/case-studies>.
- [20.] WoodWorks. (2023). *619 Ponce case study: Regional sourcing and logistical precision*. [https://www.woodworks.org/wp-content/uploads/case\\_study\\_619\\_Ponce\\_01.2025.pdf](https://www.woodworks.org/wp-content/uploads/case_study_619_Ponce_01.2025.pdf)